

PROJECTS STATUS

Resources	Priorities	Project name	Project type	Status	Project confirmation date	Start Date	Project Duration	Estimate Completion Date	Comments	Project Record
4G		USCG	IFC	Completed	18/09/2025	26/09/2025	6	6/10/2025		• 06/12/2025 – Submitted RFI #1 and received response. • 06/16/2025 – Project placed on hold. • 06/19/2025 – Project resumed. • 06/25/2025 – 1st IFA submittal sent. • 06/26/2025 – Received redlines. • 06/27/2025 – Sent updated IFA set. • 09/18/2025 – Received architectural redlines for IFC. • 09/29/2025 – Sent updated IFA set (Customer requested extrusions instead of flashing; elevations and details were adjusted). • 06/10/2025 – Sent IFC set.
4G		IAD 313	IFC	Completed	25/09/2025	7/10/2025	4	10/10/2025		• 05/21/2025 - RFI sent • 05/22/2025 - RFI answer received • 05/23/2025 - Preliminary submittal sent • 05/23/2025 - 1st IFA submittal sent. • 05/29/2025 - Redlines received • 05/30/2025 - Sent updated IFA set. • 09/25/2025 - Received arch redlines for IFC • 10/07/2025 - IFC in progress • 10/10/2025 - Sent IFC set for review.
4G		Graford	IFC	Completed	12/09/2025	19/09/2025	10	27/10/2025		• 05/28/2025 - RFI SENT • 05/28/2025 - RFI RFI answer received • 06/11/2025 - 1st IFA submittal sent. • 06/11/2025 - Redlines received • 06/11/2025 - Sent updated IFA set. • 06/16/2025 - Redlines received • 06/19/2025 - Sent updated IFA set. • 09/12/2025- Received arch redlines for IFC • 09/24/2025 - RFI based on redlines sent (Project on hold) • 10/06/2025 - Received RFI answer. Project in queue after IAD 128 • 10/24/2025 - IFC set on QC • 10/28/2025 - IFC sent
4G		St Francis MOB	IFA	Completed	28/07/2025	29/10/2025	3	31/10/2025		• 07/21/2025 - RFI sent • 07/24/2025 - Structural drawings requested • 07/25/2025 - Preliminary set (Project on hold until structural drawings are received) • 08/12/2025 - Structural drawings received • 08/19/2025 - Sent IFA set - 1st submittal • 10/03/2025 - Received arch redlines for IFA

4G		Collin College	IFC	Completed	16/10/2025	4/11/2025	3	6/11/2025	• 07/21/2025 - RFI sent • 07/24/2025 - Structural drawings requested • 07/25/2025 - Preliminary set (Project on hold until structural drawings are received) • 08/15/2025 - Color pattern drawings update received • 08/19/2025 - IFA set - SENT (Still pending structural drawings) • 08/24/2025 - Redlines received • 09/25/2025 - Updated set sent • 10/16/2025 - Approval for IFC received
4G		IAD 128	IFA	Completed	25/09/2025	7/10/2025	1	7/10/2025	• 09/25/2025 - New IFA Project • 10/07/2025 - New information received: Details for coping received • 10/08/2025 - New information received: Panel change from perforated to solid • 10/21/2025 - IFA set on QC • 10/21/2025 - IFA set sent • 10/29/2025 - Redlines received
4G	1	Kimco Rosc	IFA	Completed	6/11/2025	20/11/2025	4	11/11/2025	• 11/06/2025 - New IFA Project assigned. • 11/07/2025 - RFI sent • 11/12/2025 - IFA set • 12/01/2025 - Scope update (soffit removed). Updated set sent • 12/05/2025 - Note: Screenwall scope to be included. • 12/09/2025 - IFA updated set sent • 12/18/2025 - Redlines received • 12/19/2025 - Updated set sent
4G	1	St Francis MOB	IFC	Completed	19/11/2025	20/11/2025	3	24/11/2025	• 07/21/2025 - RFI sent • 07/24/2025 - Structural drawings requested • 07/25/2025 - Preliminary set (Project on hold until structural drawings are received) • 08/12/2025 - Structural drawings received • 08/19/2025 - Sent IFA set - 1st submittal • 10/03/2025 - Received arch redlines for IFA • 11/19/2025 - Confirmation for IFC received • 11/20/2025 - IFC set in progress • 11/24/2025 - IFC set sent