

[illegible]

[illegible]

Nombre de tarea		Piso	Comienzo	Fin	%	Costo real	Costo	Profesores	Docentes	
191	3.4.2.5.6	CV 11000236 (KID+976 AL KID+884), CRA S6A A AV VILLAS	18 d	04/03/19	24/05/19	100%	\$491,234,637	\$193,214,637	1011	
192	3.4.2.5.7	CV 11000236 (KID+976 AL KID+884), CRA S6A A AV VILLAS	18 d	04/03/19	24/05/19	100%	\$491,234,637	\$193,214,637	1011	
193	3.4.2.5.8	CV 11000236 (KID+976 AL KID+884), CRA S6A A AV VILLAS	18 d	04/03/19	24/05/19	100%	\$491,234,637	\$193,214,637	1011	
194	3.4.2.5.9	CV 11000236 (KID+976 AL KID+884), CRA S6A A AV VILLAS	18 d	04/03/19	24/05/19	100%	\$491,234,637	\$193,214,637	1011	
195	3.4.2.5.10	CV 11000236 (KID+976 AL KID+884), CRA S6A A AV VILLAS	18 d	04/03/19	24/05/19	100%	\$491,234,637	\$193,214,637	1011	
196	3.4.2.5.11	CV 11000236 (KID+976 AL KID+884), CRA S6A A AV VILLAS	18 d	04/03/19	24/05/19	100%	\$491,234,637	\$193,214,637	1011	
197	3.4.2.5.12	CV 11000236 (KID+976 AL KID+884), CRA S6A A AV VILLAS	18 d	04/03/19	24/05/19	100%	\$491,234,637	\$193,214,637	1011	
198	3.4.2.5.13	CV 11000236 (KID+976 AL KID+884), CRA S6A A AV VILLAS	18 d	04/03/19	24/05/19	100%	\$491,234,637	\$193,214,637	1011	
199	3.4.2.5.14	CV 11000236 (KID+976 AL KID+884), CRA S6A A AV VILLAS	18 d	04/03/19	24/05/19	100%	\$491,234,637	\$193,214,637	1011	
200	3.4.2.5.15	CV 11000236 (KID+976 AL KID+884), CRA S6A A AV VILLAS	18 d	04/03/19	24/05/19	100%	\$491,234,637	\$193,214,637	1011	
201	3.4.2.5.16	CV 11000236 (KID+976 AL KID+884), CRA S6A A AV VILLAS	18 d	04/03/19	24/05/19	100%	\$491,234,637	\$193,214,637	1011	
202	3.4.2.5.17	CV 11000236 (KID+976 AL KID+884), CRA S6A A AV VILLAS	18 d	04/03/19	24/05/19	100%	\$491,234,637	\$193,214,637	1011	
203	3.4.2.5.18	CV 11000236 (KID+976 AL KID+884), CRA S6A A AV VILLAS	18 d	04/03/19	24/05/19	100%	\$491,234,637	\$193,214,637	1011	
204	3.4.2.5.19	CV 11000236 (KID+976 AL KID+884), CRA S6A A AV VILLAS	18 d	04/03/19	24/05/19	100%	\$491,234,637	\$193,214,637	1011	
205	3.4.2.5.20	CV 11000236 (KID+976 AL KID+884), CRA S6A A AV VILLAS	18 d	04/03/19	24/05/19	100%	\$491,234,637	\$193,214,637	1011	
206	3.4.2.5.21	CV 11000236 (KID+976 AL KID+884), CRA S6A A AV VILLAS	18 d	04/03/19	24/05/19	100%	\$491,234,637	\$193,214,637	1011	
207	3.4.2.5.22	CV 11000236 (KID+976 AL KID+884), CRA S6A A AV VILLAS	18 d	04/03/19	24/05/19	100%	\$491,234,637	\$193,214,637	1011	
208	3.4.2.5.23	CV 11000236 (KID+976 AL KID+884), CRA S6A A AV VILLAS	18 d	04/03/19	24/05/19	100%	\$491,234,637	\$193,214,637	1011	
209	3.4.2.5.24	CV 11000236 (KID+976 AL KID+884), CRA S6A A AV VILLAS	18 d	04/03/19	24/05/19	100%	\$491,234,637	\$193,214,637	1011	
210	3.4.2.5.25	CV 11000236 (KID+976 AL KID+884), CRA S6A A AV VILLAS	18 d	04/03/19	24/05/19	100%	\$491,234,637	\$193,214,637	1011	
211	3.4.2.5.26	CV 11000236 (KID+976 AL KID+884), CRA S6A A AV VILLAS	18 d	04/03/19	24/05/19	100%	\$491,234,637	\$193,214,637	1011	
212	3.4.2.5.27	CV 11000236 (KID+976 AL KID+884), CRA S6A A AV VILLAS	18 d	04/03/19	24/05/19	100%	\$491,234,637	\$193,214,637	1011	
213	3.4.2.5.28	CV 11000236 (KID+976 AL KID+884), CRA S6A A AV VILLAS	18 d	04/03/19	24/05/19	100%	\$491,234,637	\$193,214,637	1011	
214	3.4.2.5.29	CV 11000236 (KID+976 AL KID+884), CRA S6A A AV VILLAS	18 d	04/03/19	24/05/19	100%	\$491,234,637	\$193,214,637	1011	
215	3.4.2.5.30	CV 11000236 (KID+976 AL KID+884), CRA S6A A AV VILLAS	18 d	04/03/19	24/05/19	100%	\$491,234,637	\$193,214,637	1011	
216	3.4.2.5.31	CV 11000236 (KID+976 AL KID+884), CRA S6A A AV VILLAS	18 d	04/03/19	24/05/19	100%	\$491,234,637	\$193,214,637	1011	
217	3.4.2.5.32	CV 11000236 (KID+976 AL KID+884), CRA S6A A AV VILLAS	18 d	04/03/19	24/05/19	100%	\$491,234,637	\$193,214,637	1011	
218	3.4.2.5.33	CV 11000236 (KID+976 AL KID+884), CRA S6A A AV VILLAS	18 d	04/03/19	24/05/19	100%	\$491,234,637	\$193,214,637	1011	
219	3.4.2.5.34	CV 11000236 (KID+976 AL KID+884), CRA S6A A AV VILLAS	18 d	04/03/19	24/05/19	100%	\$491,234,637	\$193,214,637	1011	
220	3.4.2.5.35	CV 11000236 (KID+976 AL KID+884), CRA S6A A AV VILLAS	18 d	04/03/19	24/05/19	100%	\$491,234,637	\$193,214,637	1011	
221	3.4.2.5.36	CV 11000236 (KID+976 AL KID+884), CRA S6A A AV VILLAS	18 d	04/03/19	24/05/19	100%	\$491,234,637	\$193,214,637	1011	
222	3.4.2.5.37	CV 11000236 (KID+976 AL KID+884), CRA S6A A AV VILLAS	18 d	04/03/19	24/05/19	100%	\$491,234,637	\$193,214,637	1011	
223	3.4.2.5.38	CV 11000236 (KID+976 AL KID+884), CRA S6A A AV VILLAS	18 d	04/03/19	24/05/19	100%	\$491,234,637	\$193,214,637	1011	
224	3.4.2.5.39	CV 11000236 (KID+976 AL KID+884), CRA S6A A AV VILLAS	18 d	04/03/19	24/05/19	100%	\$491,234,637	\$193,214,637	1011	
225	3.4.2.5.40	CV 11000236 (KID+976 AL KID+884), CRA S6A A AV VILLAS	18 d	04/03/19	24/05/19	100%	\$491,234,637	\$193,214,637	1011	
226	3.4.2.5.41	CV 11000236 (KID+976 AL KID+884), CRA S6A A AV VILLAS	18 d	04/03/19	24/05/19	100%	\$491,234,637	\$193,214,637	1011	
227	3.4.2.5.42	CV 11000236 (KID+976 AL KID+884), CRA S6A A AV VILLAS	18 d	04/03/19	24/05/19	100%	\$491,234,637	\$193,214,637	1011	
228	3.4.2.5.43	CV 11000236 (KID+976 AL KID+884), CRA S6A A AV VILLAS	18 d	04/03/19	24/05/19	100%	\$491,234,637	\$193,214,637	1011	
229	3.4.2.5.44	CV 11000236 (KID+976 AL KID+884), CRA S6A A AV VILLAS	18 d	04/03/19	24/05/19	100%	\$491,234,637	\$193,214,637	1011	
230	3.4.2.5.45	CV 11000236 (KID+976 AL KID+884), CRA S6A A AV VILLAS	18 d	04/03/19	24/05/19	100%	\$491,234,637	\$193,214,637	1011	
231	3.4.2.5.46	CV 11000236 (KID+976 AL KID+884), CRA S6A A AV VILLAS	18 d	04/03/19	24/05/19	100%	\$491,234,637	\$193,214,637	1011	
232	3.4.2.5.47	CV 11000236 (KID+976 AL KID+884), CRA S6A A AV VILLAS	18 d	04/03/19	24/05/19	100%	\$491,234,637	\$193,214,637	1011	
233	3.4.2.5.48	CV 11000236 (KID+976 AL KID+884), CRA S6A A AV VILLAS	18 d	04/03/19	24/05/19	100%	\$491,234,637	\$193,214,637	1011	
234	3.4.2.5.49	CV 11000236 (KID+976 AL KID+884), CRA S6A A AV VILLAS	18 d	04/03/19	24/05/19	100%	\$491,234,637	\$193,214,637	1011	
235	3.4.2.5.50	CV 11000236 (KID+976 AL KID+884), CRA S6A A AV VILLAS	18 d	04/03/19	24/05/19	100%	\$491,234,637	\$193,214,637	1011	
236	3.4.2.5.51	CV 11000236 (KID+976 AL KID+884), CRA S6A A AV VILLAS	18 d	04/03/19	24/05/19	100%	\$491,234,637	\$193,214,637	1011	
237	3.4.2.5.52	CV 11000236 (KID+976 AL KID+884), CRA S6A A AV VILLAS	18 d	04/03/19	24/05/19	100%	\$491,234,637	\$193,214,637	1011	
238	3.4.2.5.53	CV 11000236 (KID+976 AL KID+884), CRA S6A A AV VILLAS	18 d	04/03/19	24/05/19	100%	\$491,234,637	\$193,214,637	1011	
239	3.4.2.5.54	CV 11000236 (KID+976 AL KID+884), CRA S6A A AV VILLAS	18 d	04/03/19	24/05/19	100%	\$491,234,637	\$193,214,637	1011	
240	3.4.2.5.55	CV 11000236 (KID+976 AL KID+884), CRA S6A A AV VILLAS	18 d	04/03/19	24/05/19	100%	\$491,234,637	\$193,214,637	1011	
241	3.4.2.5.56	CV 11000236 (KID+976 AL KID+884), CRA S6A A AV VILLAS	18 d	04/03/19	24/05/19	100%	\$491,234,637	\$193,214,637	1011	
242	3.4.2.5.57	CV 11000236 (KID+976 AL KID+884), CRA S6A A AV VILLAS	18 d	04/03/19	24/05/19	100%	\$491,234,637	\$193,214,637	1011	
243	3.4.2.5.58	CV 11000236 (KID+976 AL KID+884), CRA S6A A AV VILLAS	18 d	04/03/19	24/05/19	100%	\$491,234,637	\$193,214,637	1011	
244	3.4.2.5.59	CV 11000236 (KID+976 AL KID+884), CRA S6A A AV VILLAS	18 d	04/03/19	24/05/19	100%	\$491,234,637	\$193,214,637	1011	
245	3.4.2.5.60	CV 11000236 (KID+976 AL KID+884), CRA S6A A AV VILLAS	18 d	04/03/19	24/05/19	100%	\$491,234,637	\$193,214,637	1011	
246	3.4.2.5.61	CV 11000236 (KID+976 AL KID+884), CRA S6A A AV VILLAS	18 d	04/03/19	24/05/19	100%	\$491,234,637	\$193,214,637	1011	
247	3.4.2.5.62	CV 11000236 (KID+976 AL KID+884), CRA S6A A AV VILLAS	18 d	04/03/19	24/05/19	100%	\$491,234,637	\$193,214,637	1011	
248	3.4.2.5.63	CV 11000236 (KID+976 AL KID+884), CRA S6A A AV VILLAS	18 d	04/03/19	24/05/19	100%	\$491,234,637	\$193,214,637	1011	
249	3.4.2.5.64	CV 11000236 (KID+976 AL KID+884), CRA S6A A AV VILLAS	18 d	04/03/19	24/05/19	100%	\$491,234,637	\$193,214,637	1011	
250	3.4.2.5.65	CV 11000236 (KID+976 AL KID+884), CRA S6A A AV VILLAS	18 d	04/03/19	24/05/19	100%	\$491,234,637	\$193,214,637	1011	
251	3.4.2.5.66	CV 11000236 (KID+976 AL KID+884), CRA S6A A AV VILLAS	18 d	04/03/19	24/05/19	100%	\$491,234,637	\$193,214,637	1011	
252	3.4.2.5.67	CV 11000236 (KID+976 AL KID+884), CRA S6A A AV VILLAS	18 d	04/03/19	24/05/19	100%	\$491,234,637	\$193,214,637	1011	
253	3.4.2.5.68	CV 11000236 (KID+976 AL KID+884), CRA S6A A AV VILLAS	18 d	04/03/19	24/05/19	100%	\$491,234,637	\$193,214,637	1011	
254	3.4.2.5.69	CV 11000236 (KID+976 AL KID+884), CRA S6A A AV VILLAS	18 d	04/03/19	24/05/19	100%	\$491,234,637	\$193,214,637	1011	
255	3.4.2.5.70	CV 11000236 (KID+976 AL KID+884), CRA S6A A AV VILLAS	18 d	04/03/19	24/05/19	100%	\$491,234,637	\$193,214,637	1011	
256	3.4.2.5.71	CV 11000236 (KID+976 AL KID+884), CRA S6A A AV VILLAS	18 d	04/03/19	24/05/19	100%	\$491,234,637	\$193,214,637	1011	
257	3.4.2.5.72	CV 11000236 (KID+976 AL KID+884), CRA S6A A AV VILLAS	18 d	04/03/19	24/05/19	100%	\$491,234,637	\$193,214,637	1011	
258	3.4.2.5.73	CV 11000236 (KID+976 AL KID+884), CRA S6A A AV VILLAS	18 d	04/03/19	24/05/19	100%	\$491,234,637	\$193,214,637	1011	
259	3.4.2.5.74	CV 11000236 (KID+976 AL KID+884), CRA S6A A AV VILLAS	18 d	04/03/19	24/05/19	100%	\$491,234,637	\$193,214,637	1011	
260	3.4.2.5.75	CV 11000236 (KID+976 AL KID+884), CRA S6A A AV VILLAS	18 d	04/03/19	24/05/19	100%	\$491,234,637	\$193,214,637	1011	
261	3.4.2.5.76	CV 11000236 (KID+976 AL KID+884), CRA S6A A AV VILLAS	18 d	04/03/19	24/05/19	100%	\$491,234,637	\$193,214,637	1011	
262	3.4.2.5.77	CV 11000236 (KID+976 AL KID+884), CRA S6A A AV VILLAS	18 d	04/03/19	24/05/19	100%	\$491,234,637	\$193,214,637	1011	
263	3.4.2.5.78	CV 11000236 (KID+976 AL KID+884), CRA S6A A AV VILLAS	18 d	04/03/19	24/05/19	100%	\$491,234,637	\$193,214,637	1011	
264	3.4.2.5.79	CV 11000236 (KID+976 AL KID+884), CRA S6A A AV VILLAS	18 d	04/03/19	24/05/19	100%	\$491,234,637	\$193,214,637	1011	
265	3.4.2.5.80	CV 11000236 (KID+976 AL KID+884), CRA S6A A AV VILLAS	18 d	04/03/19	24/05/19	100%	\$491,234,637	\$193,214,637	1011	
266	3.4.2.5.81	CV 11000236 (KID+976 AL KID+884), CRA S6A A AV VILLAS	18 d	04/03/19	24/05/19	100%	\$491,234,637	\$193,214,637	1011	
267	3.4.2.5.82	CV 11000236 (KID+976 AL KID+884), CRA S6A A AV VILLAS	18 d	04/03/19	24/05/19	100%	\$491,234,637	\$193,214,637	1011	
268	3.4.2.5.83	CV 11000236 (KID+976 AL KID+884), CRA S6A A AV VILLAS	18 d	04/03/19	24/05/19	100%	\$491,234,637	\$193,214,637	1011	
269	3.4.2.5.84	CV 11000236 (KID+976 AL KID+884), CRA S6A A AV VILLAS	18 d	04/03/19	24/05/19	100%	\$491,234,637	\$193,214,637	1011	
270	3.4.2.5.85	CV 11000236 (KID+976 AL KID+884), CRA S6A A AV VILLAS	18 d	04/03/19	24/05/19	100%	\$491,234,637	\$193,214,637	1011	
271	3.4.2.5.86	CV 11000236 (KID+976 AL KID+884), CRA S6A A AV VILLAS	18 d							

Item	Descripción	Plazo	Inicio	Fin	%	Control	Costo	Presupuesto	Suavizante	2017	2018	2019	2020	2021	2022	2023	2024	2025	2026	2027	2028	2029	2030	2031	2032	2033	2034	2035	2036	2037	2038	2039	2040	2041	2042	2043	2044	2045	2046	2047	2048	2049	2050	2051	2052	2053	2054	2055	2056	2057	2058	2059	2060	2061	2062	2063	2064	2065	2066	2067	2068	2069	2070	2071	2072	2073	2074	2075	2076	2077	2078	2079	2080	2081	2082	2083	2084	2085	2086	2087	2088	2089	2090	2091	2092	2093	2094	2095	2096	2097	2098	2099	2100	2101	2102	2103	2104	2105	2106	2107	2108	2109	2110	2111	2112	2113	2114	2115	2116	2117	2118	2119	2120	2121	2122	2123	2124	2125	2126	2127	2128	2129	2130	2131	2132	2133	2134	2135	2136	2137	2138	2139	2140	2141	2142	2143	2144	2145	2146	2147	2148	2149	2150	2151	2152	2153	2154	2155	2156	2157	2158	2159	2160	2161	2162	2163	2164	2165	2166	2167	2168	2169	2170	2171	2172	2173	2174	2175	2176	2177	2178	2179	2180	2181	2182	2183	2184	2185	2186	2187	2188	2189	2190	2191	2192	2193	2194	2195	2196	2197	2198	2199	2200	2201	2202	2203	2204	2205	2206	2207	2208	2209	2210	2211	2212	2213	2214	2215	2216	2217	2218	2219	2220	2221	2222	2223	2224	2225	2226	2227	2228	2229	2230	2231	2232	2233	2234	2235	2236	2237	2238	2239	2240	2241	2242	2243	2244	2245	2246	2247	2248	2249	2250	2251	2252	2253	2254	2255	2256	2257	2258	2259	2260	2261	2262	2263	2264	2265	2266	2267	2268	2269	2270	2271	2272	2273	2274	2275	2276	2277	2278	2279	2280	2281	2282	2283	2284	2285	2286	2287	2288	2289	2290	2291	2292	2293	2294	2295	2296	2297	2298	2299	2300	2301	2302	2303	2304	2305	2306	2307	2308	2309	2310	2311	2312	2313	2314	2315	2316	2317	2318	2319	2320	2321	2322	2323	2324	2325	2326	2327	2328	2329	2330	2331	2332	2333	2334	2335	2336	2337	2338	2339	2340	2341	2342	2343	2344	2345	2346	2347	2348	2349	2350	2351	2352	2353	2354	2355	2356	2357	2358	2359	2360	2361	2362	2363	2364	2365	2366	2367	2368	2369	2370	2371	2372	2373	2374	2375	2376	2377	2378	2379	2380	2381	2382	2383	2384	2385	2386	2387	2388	2389	2390	2391	2392	2393	2394	2395	2396	2397	2398	2399	2400	2401	2402	2403	2404	2405	2406	2407	2408	2409	2410	2411	2412	2413	2414	2415	2416	2417	2418	2419	2420	2421	2422	2423	2424	2425	2426	2427	2428	2429	2430	2431	2432	2433	2434	2435	2436	2437	2438	2439	2440	2441	2442	2443	2444	2445	2446	2447	2448	2449	2450	2451	2452	2453	2454	2455	2456	2457	2458	2459	2460	2461	2462	2463	
------	-------------	-------	--------	-----	---	---------	-------	-------------	------------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	------	--

ID	Código	Descripción	Unidad	Cant.	Valor Unit.	Valor Total	Presupuesto	Ejecutado	Porcentaje	Fecha	Estado	Observaciones	Gantt Chart											
													Gantt Chart											
323	3.4.4.2.2	CV 11000251 (RD-976 AL K1+020), CRA S5B A CRA SSC	2.4	07/02/20	04/02/20	100%	0%	\$25,849,331	\$25,849,331	1334	336													
324	3.4.4.2.3	CV 11000259 (RD-945 AL RD-976), CRA SSC A CRA S5D	2.4	10/02/20	11/02/20	100%	0%	\$23,990,833	\$23,990,833	335	337													
325	3.4.4.2.4	CV 11000255 (RD-916 AL RD-945), CRA S5D A CRA S5D	2.4	12/02/20	13/02/20	100%	0%	\$22,065,033	\$22,065,033	336	338													
326	3.4.4.2.5	CV 11000250 (RD-884 AL RD-916), CRA S6 A CRA S6	2.4	14/02/20	15/02/20	100%	0%	\$23,993,161	\$23,993,161	337	339													
327	3.4.4.2.6	CV 11000243 (RD-796 AL RD-884), CRA S6A A AV VILLAS	3.0	17/02/20	18/02/20	5%	0%	\$2,115,035	\$2,140,960	338	1011													
328	3.4.5	CONSTRUCCION DE REDES SECAS COSTADO NORTE	249.0	13/12/18	15/10/19	100%	100%	\$399,723,841	\$399,723,841															
329	3.4.5.1	CONSTRUCCION DE REDES ELECTRICAS	75.0	22/06/19	23/06/19	100%	100%	\$228,050,030	\$228,050,030															
330	3.4.5.1.1	CANALIZACIONES	75.0	22/06/19	23/06/19	100%	100%	\$228,050,030	\$228,050,030															
331	3.4.5.1.1.1	Excavaciones para redes eléctricas	65.0	22/06/19	23/06/19	100%	100%	\$17,736,218	\$17,736,218															
332	3.4.5.1.1.1.1	CV 11000296 (K1+020 AL K1+233), CRA S4D A CRA S5B	25.0	22/06/19	24/07/19	100%	100%	\$6,729,157	\$6,729,157	201	345													
333	3.4.5.1.1.1.2	CV 11000261 (RD-976 AL K1+020), CRA S5B A CRA S5D	7.0	25/07/19	01/08/19	100%	100%	\$1,043,226	\$1,043,226	346	346													
334	3.4.5.1.1.1.3	CV 11000259 (RD-945 AL RD-976), CRA S5C A CRA S5D	7.0	02/08/19	10/08/19	100%	100%	\$1,587,380	\$1,587,380	347	347													
335	3.4.5.1.1.1.4	CV 11000255 (RD-916 AL RD-945), CRA S5D A CRA S6	7.0	12/08/19	20/08/19	100%	100%	\$1,554,066	\$1,554,066	348	348													
336	3.4.5.1.1.1.5	CV 11000250 (RD-884 AL RD-916), CRA S6A A CRA S6A	7.0	21/08/19	28/08/19	100%	100%	\$1,840,071	\$1,840,071	349	349													
337	3.4.5.1.1.1.6	CV 11000243 (RD-796 AL RD-884), CRA S6A A AV VILLAS	12.0	28/08/19	11/09/19	100%	100%	\$4,972,317	\$4,972,317	1011	1011													
338	3.4.5.1.1.2	Construcción de Canalizaciones	65.0	24/06/19	13/07/19	100%	100%	\$121,960,839	\$121,960,839															
339	3.4.5.1.1.2.1	CV 11000296 (K1+020 AL K1+233), CRA S4D A CRA S5B	25.0	24/06/19	26/07/19	100%	100%	\$55,719,505	\$55,719,505	352	352													
340	3.4.5.1.1.2.2	CV 11																						

Proyecto de obra	Piso	Carrera	Fm	Nº	Código real	Código	Preferencias	Duración
342	3.4.5.4.1	Excavaciones para redes Acueducto	22 d	30/07/19	26/08/19	100%	100%	\$11,779,341
403	3.4.5.4.2	Instalación de Tuberos y Accesorios	22 d	02/08/19	26/08/19	100%	100%	\$88,235,535
404	3.4.5.4.3	Reforzo de redes Acueducto	22 d	02/08/19	28/08/19	100%	100%	\$10,984,033
405	3.4.5.4.4	Puerta Hidráulica y Empalmes	40 d	29/08/19	15/10/19	100%	100%	\$1,964,308
406	3.4.6	CONSTRUCCIÓN DE ESPACIO PÚBLICO COSTADO NOROCCIDENTAL	131 d	15/08/19	20/01/20	85%	99%	\$231,818,464
407	3.4.6.1	Instalación de Bordillos Prefabricados	15 d	15/08/19	15/10/19	100%	100%	\$45,652,791
408	3.4.6.1.1	CV 11000296 (K1+010 AL K1+233), CRA S4D A CRA S5B	20 d	21/09/19	15/10/19	100%	100%	\$19,668,428
409	3.4.6.1.2	CV 11000261 (H0+976 AL K1+010), CRA S5B A CRA S5C	7 d	15/08/19	23/08/19	100%	100%	\$3,966,081
410	3.4.6.1.3	CV 11000259 (H0+945 AL KD+976), CRA SSC A CRA SSD	7 d	24/08/19	31/08/19	100%	100%	\$3,791,689
411	3.4.6.1.4	CV 11000255 (H0+916 AL KD+945), CRA SSD A CRA S5D	7 d	02/09/19	09/09/19	100%	100%	\$3,712,474
412	3.4.6.1.5	CV 11000250 (H0+884 AL KD+916), CRA S6A A CRA S5	7 d	10/09/19	17/09/19	100%	100%	\$4,394,673
413	3.4.6.1.6	CV 11000243 (H0+796 AL KD+884), CRA S6A A AV VILLAS	12 d	18/09/19	01/10/19	100%	100%	\$10,119,448
414	3.4.6.2	Instalación de Elementos Prefabricados Para Pisos	79 d	24/08/19	27/11/19	99%	99%	\$96,542,557
415	3.4.6.2.1	CV 11000296 (K1+010 AL K1+233), CRA S4D A CRA S5B	50 d	27/09/19	27/11/19	98%	99%	\$42,670,521
416	3.4.6.2.2	CV 11000261 (H0+976 AL K1+010), CRA S5B A CRA S5C	12 d	24/08/19	06/09/19	100%	99%	\$10,457,736
417	3.4.6.2.3	CV 11000259 (H0+945 AL KD+976), CRA SSC A CRA SSD	12 d	07/09/19	20/09/19	100%	99%	\$9,742,240
418	3.4.6.2.4	CV 11000255 (H0+916 AL KD+945), CRA SSD A CRA S5D	12 d	21/09/19	04/10/19	100%	99%	\$9,077,950
419	3.4.6.2.5	CV 11000250 (H0+884 AL KD+916), CRA S6A A CRA S5	12 d	05/10/19	19/10/19	100%	99%	\$10,009,706
420	3.4.6.2.6	CV 11000243 (H0+796 AL KD+884), CRA S6A A AV VILLAS	25 d	21/10/19	20/11/19	100%	99%	\$14,584,404
421	3.4.6.3	Construcción de Contenedores de Resacas	36 d	01/11/19	14/12/19	100%	100%	\$19,073,246
422	3.4.6.3.1	CV 11000296 (K1+010 AL K1+233), CRA S4D A CRA S5B	15 d	28/11/19	14/12/19	100%	100%	\$8,417,743
423	3.4.6.3.2	CV 11000261 (H0+976 AL K1+010), CRA S5B A CRA S5C	5 d	01/11/19	07/11/19	100%	100%	\$1,683,549
424	3.4.6.3.3	CV 11000259 (H0+945 AL KD+976), CRA SSC A CRA SSD	5 d	08/11/19	14/11/19	100%	100%	\$1,683,549
425	3.4.6.3.4	CV 11000255 (H0+916 AL KD+945), CRA SSD A CRA S5D	5 d	15/11/19	20/11/19	100%	100%	\$1,683,549
426	3.4.6.3.5	CV 11000250 (H0+884 AL KD+916), CRA S6A A CRA S5	5 d	21/11/19	26/11/19	100%	100%	\$1,683,549
427	3.4.6.3.6	CV 11000243 (H0+796 AL KD+884), CRA S6A A AV VILLAS	8 d	27/11/19	05/12/19	100%	100%	\$3,921,308
428	3.4.6.4	Construcción de Rampas e Instalación de Mobiliario Urbano	36 d	01/11/19	14/12/19	99%	99%	\$20,105,201
429	3.4.6.4.1	CV 11000296 (K1+010 AL K1+233), CRA S4D A CRA S5B	15 d	28/11/19	14/12/19	100%	100%	\$9,911,788
430	3.4.6.4.2	CV 11000261 (H0+976 AL K1+010), CRA S5B A CRA S5C	5 d	01/11/19	07/11/19	100%	99%	\$4,290,568
431	3.4.6.4.3	CV 11000259 (H0+945 AL KD+976), CRA SSC A CRA SSD	5 d	08/11/19	15/11/19	100%	99%	\$4,135,225
432	3.4.6.4.4	CV 11000255 (H0+916 AL KD+945), CRA SSD A CRA S5D	5 d	15/11/19	20/11/19	100%	99%	\$4,036,033
433	3.4.6.4.5	CV 11000250 (H0+884 AL KD+916), CRA S6A A CRA S5	5 d	20/11/19	26/11/19	100%	99%	\$5,287,297
434	3.4.6.4.6	CV 11000243 (H0+796 AL KD+884), CRA S6A A AV VILLAS	8 d	27/11/19	05/12/19	100%	100%	\$444,290
435	3.4.6.5	Empedrado	30 d	16/12/19	20/01/20	98%	100%	\$50,444,669
436	3.4.6.5.1	CV 11000296 (K1+010 AL K1+233), CRA S4D A CRA S5B	8 d	16/12/19	24/12/19	100%	100%	\$18,234,765
437	3.4.6.5.2	CV 11000261 (H0+976 AL K1+010), CRA S5B A CRA S5C	4 d	26/12/19	30/12/19	100%	100%	\$6,258,567
438	3.4.6.5.3	CV 11000259 (H0+945 AL KD+976), CRA SSC A CRA SSD	4 d	31/12/19	03/01/20	100%	100%	\$4,695,006
439	3.4.6.5.4	CV 11000255 (H0+916 AL KD+945), CRA SSD A CRA S5D	4 d	04/01/20	08/01/20	100%	100%	\$2,871,878
440	3.4.6.5.5	CV 11000250 (H0+884 AL KD+916), CRA S6A A CRA S5	4 d	09/01/20	13/01/20	100%	100%	\$5,161,216
441	3.4.6.5.6	CV 11000243 (H0+796 AL KD+884), CRA S6A A AV VILLAS	6 d	14/01/20	20/01/20	90%	100%	\$13,223,238
442	3.4.6.6	Siemra de Arboles	30 d	16/12/19	20/01/20	0%	99%	\$0
443	3.4.6.6.1	CV 11000296 (K1+010 AL K1+233), CRA S4D A CRA S5B	8 d	16/12/19	24/12/19	0%	99%	\$0
444	3.4.6.6.2	CV 11000261 (H0+976 AL K1+010), CRA S5B A CRA S5C	4 d	24/12/19	30/12/19	0%	99%	\$0
445	3.4.6.6.3	CV 11000259 (H0+945 AL KD+976), CRA SSC A CRA SSD	4 d	30/12/19	03/01/20	0%	99%	\$0
446	3.4.6.6.4	CV 11000255 (H0+916 AL KD+945), CRA SSD A CRA S5D	4 d	03/01/20	08/01/20	0%	99%	\$0
447	3.4.6.6.5	CV 11000250 (H0+884 AL KD+916), CRA S6A A CRA S5	4 d	08/01/20	13/01/20	0%	99%	\$0
448	3.4.6.6.6	CV 11000243 (H0+796 AL KD+884), CRA S6A A AV VILLAS	6 d	13/01/20	20/01/20	0%	99%	\$0
449	3.4.7	CONSTRUCCION DE REDES SECAS COSTADO SUR	82 d	23/10/19	29/01/20	100%	98%	\$214,337,657
450	3.4.7.1	CONSTRUCCION DE REDES ELECTRICAS	73 d	23/10/19	18/01/20	100%	100%	\$198,443,395
451	3.4.7.1.1	CANALIZACIONES	73 d	23/10/19	18/01/20	100%	100%	\$198,443,395
452	3.4.7.1.1.1	Excavaciones para redes Electricas	64 d	23/10/19	08/01/20	100%	100%	\$20,651,866
453	3.4.7.1.1.1.1	CV 11000296 (K1+010 AL K1+233), CRA S4D A CRA S5B	20 d	23/10/19	16/11/19	100%	100%	\$9,514,315
454	3.4.7.1.1.1.2	CV 11000261 (H0+976 AL K1+010), CRA S5B A CRA S5C	8 d	18/11/19	26/11/19	100%	100%	\$1,043,880
455	3.4.7.1.1.1.3	CV 11000259 (H0+945 AL KD+976), CRA SSC A CRA SSD	8 d	27/11/19	05/12/19	100%	100%	\$1,585,706
456	3.4.7.1.1.1.4	CV 11000255 (H0+916 AL KD+945), CRA SSD A CRA S6	8 d	06/12/19	14/12/19	100%	100%	\$1,551,739
457	3.4.7.1.1.1.5	CV 11000250 (H0+884 AL KD+916), CRA S6A A CRA S6A	8 d	16/12/19	24/12/19	100%	100%	\$1,840,439
458	3.4.7.1.1.1.6	CV 11000243 (H0+796 AL KD+884), CRA S6A A AV VILLAS	12 d	26/12/19	09/01/20	100%	100%	\$5,115,788
459	3.4.7.1.1.2	Construcción de Canalizaciones	64 d	25/10/19	10/01/20	100%	100%	\$132,076,975
460	3.4.7.1.1.2.1	CV 11000296 (K1+010 AL K1+233), CRA S4D A CRA S5B	20 d	25/10/19	19/11/19	100%	100%	\$55,737,447
461	3.4.7.1.1.2.2	CV 11000261 (H0+976 AL K1+010), CRA S5B A CRA S5C	8 d	20/11/19	28/11/19	100%	100%	\$11,436,709
462	3.4.7.1.1.2.3	CV 11000259 (H0+945 AL KD+976), CRA SSC A CRA SSD	8 d	29/11/19	07/12/19	100%	100%	\$10,878,812
463	3.4.7.1.1.2.4	CV 11000255 (H0+916 AL KD+945), CRA SSD A CRA S6	8 d	09/12/19	17/12/19	100%	100%	\$10,736,479
464	3.4.7.1.1.2.5	CV 11000250 (H0+884 AL KD+916), CRA S6A A CRA S6A	8 d	18/12/19	27/12/19	100%	100%	\$12,568,658
465	3.4.7.1.1.2.6	CV 11000243 (H0+796 AL KD+884), CRA S6A A AV VILLAS	12 d	28/12/19	10/01/20	100%	100%	\$30,718,870
466	3.4.7.1.1.3	Relevo de redes de Energia	64 d	26/10/19	11/01/20	100%	100%	\$2,394,586
467	3.4.7.1.1.3.1	CV 11000296 (K1+010 AL K1+233), CRA S4D A CRA S5B	20 d	26/10/19	20/11/19	100%	100%	\$980,326
468	3.4.7.1.1.3.2	CV 11000261 (H0+976 AL K1+010), CRA S5B A CRA S5C	8 d	21/11/19	29/11/19	100%	100%	\$46,926
469	3.4.7.1.1.3.3	CV 11000259 (H0+945 AL KD+976), CRA SSC A CRA SSD	8 d	30/11/19	09/12/19	100%	100%	\$234,901
470	3.4.7.1.1.3.4	CV 11000255 (H0+916 AL KD+945), CRA SSD A CRA S6	8 d	10/12/19	18/12/19	100%	100%	\$230,046
471	3.4.7.1.1.3.5	CV 11000250 (H0+884 AL KD+916), CRA S6A A CRA S6A	8 d	19/12/19	28/12/19	100%	100%	\$272,388
472	3.4.7.1.1.3.6	CV 11000243 (H0+796 AL KD+884), CRA S6A A AV VILLAS	12 d	30/12/19	11/01/20	100%	100%	\$629,998

[illegible]

Número de obra	Piso	Cemento	Fin	%	Control	Costo	Presupuesto	Diferencia
624 3.5.3.1.1	CV 11000218 (KH=700 AL KH=796), AV VILLAS A CRA 65	35 d	28/03/19	100%	100%	\$286,558,268	\$286,101,808 d 45C+15 d	424
624 3.5.3.1.2	CV 11000218 (KH=525 AL KH=700), CRA 65 A CRA 6	23 d	11/04/19	07/06/19	100%	\$538,410,482	\$538,410,482 d 3	625,829CC+5 d
624 3.5.3.1.3	CV 11000204 (KH=340 AL KH=525), CRA 67 A CRA 6	23 d	08/04/19	06/07/19	100%	\$508,176,247	\$508,176,247 d 24	626
626 3.5.3.1.4	CV 11000174 (KH=155 AL KH=340), CRA 68 A CRA 7	23 d	08/07/19	03/08/19	100%	\$445,988,848	\$445,988,848 d 25	627
627 3.5.3.1.5	CV 11000168 (KH=000 AL KH=155), CRA 70 A AV BOTACA	23 d	05/08/19	02/09/19	100%	\$487,849,847	\$487,849,847 d 26	1011
628 3.5.3.2	Instalación de Sub Base Granular, Capa de Control de Asentamientos	92 d	17/05/19	07/09/19	100%	\$1,090,320,210	\$1,090,320,210	
629 3.5.3.2.1	CV 11000223 (KH=700 AL KH=796), AV VILLAS A CRA 65	20 d	17/05/19	10/06/19	100%	\$122,702,375	\$122,702,375 d 64CC+5 d	630
630 3.5.3.2.2	CV 11000214 (KH=525 AL KH=700), CRA 65 A CRA 6	18 d	11/04/19	03/07/19	100%	\$236,762,567	\$236,762,567 d 29	631,835,736CC+7 d
631 3.5.3.2.3	CV 11000204 (KH=340 AL KH=525), CRA 67 A CRA 6	18 d	04/07/19	25/07/19	100%	\$231,347,485	\$231,347,485 d 60	632
632 3.5.3.2.4	CV 11000174 (KH=155 AL KH=340), CRA 68 A CRA 7	18 d	26/07/19	16/08/19	100%	\$205,878,773	\$205,878,773 d 61	633
633 3.5.3.2.5	CV 11000168 (KH=000 AL KH=155), CRA 70 A AV BOTACA	18 d	17/08/19	07/09/19	100%	\$233,829,011	\$233,829,011 d 62	1011
634 3.5.3.3	Instalación de tubería para sumideros	60 d	04/07/19	14/09/19	100%	\$26,503,844	\$26,503,844	
635 3.5.3.3.1	CV 11000223 (KH=700 AL KH=796), AV VILLAS A CRA 65	12 d	04/07/19	17/07/19	100%	\$3,699,020	\$3,699,020 d 30	636
636 3.5.3.3.2	CV 11000214 (KH=525 AL KH=700), CRA 65 A CRA 6	12 d	18/07/19	02/08/19	100%	\$6,027,377	\$6,027,377 d 35	637,841CC+12 d
637 3.5.3.3.3	CV 11000204 (KH=340 AL KH=525), CRA 67 A CRA 6	12 d	02/08/19	16/08/19	100%	\$5,855,457	\$5,855,457 d 66	638
638 3.5.3.3.4	CV 11000174 (KH=155 AL KH=340), CRA 68 A CRA 7	12 d	17/08/19	31/08/19	100%	\$5,316,574	\$5,316,574 d 67	639
639 3.5.3.3.5	CV 11000168 (KH=000 AL KH=155), CRA 70 A AV BOTACA	12 d	02/09/19	14/09/19	100%	\$5,605,415	\$5,605,415 d 68	1011
640 3.5.3.4	Instalación de Base Granular Calzada Norte	60 d	02/08/19	12/10/19	100%	\$278,556,795	\$278,556,795	
641 3.5.3.4.1	CV 11000223 (KH=700 AL KH=796), AV VILLAS A CRA 65	12 d	02/08/19	16/08/19	100%	\$26,681,607	\$26,681,607 d 63CC+12 d	647CC+12 d;642
642 3.5.3.4.2	CV 11000214 (KH=525 AL KH=700), CRA 65 A CRA 6	12 d	17/08/19	31/08/19	100%	\$60,522,428	\$60,522,428 d 61	643,694
643 3.5.3.4.3	CV 11000204 (KH=340 AL KH=525), CRA 67 A CRA 6	12 d	02/09/19	14/09/19	100%	\$58,805,587	\$58,805,587 d 62	644
644 3.5.3.4.4	CV 11000174 (KH=155 AL KH=340), CRA 68 A CRA 7	12 d	16/09/19	28/09/19	100%	\$53,402,949	\$53,402,949 d 63	645
645 3.5.3.4.5	CV 11000168 (KH=000 AL KH=155), CRA 70 A AV BOTACA	12 d	30/09/19	12/10/19	100%	\$77,144,224	\$77,144,224 d 64	1011,697
646 3.5.3.5	Instalación de Serrolines Prefabricados Calzada Norte	74 d	17/08/19	15/11/19	100%	\$110,093,931	\$110,093,931	
647 3.5.3.5.1	CV 11000223 (KH=700 AL KH=796), AV VILLAS A CRA 65	14 d	17/08/19	03/09/19	100%	\$11,688,633	\$11,688,633 d 61CC+12 d	653CC,648,766
648 3.5.3.5.2	CV 11000214 (KH=525 AL KH=700), CRA 65 A CRA 6	15 d	04/09/19	20/09/19	100%	\$26,005,002	\$26,005,002 d 47	649,854CC
649 3.5.3.5.3	CV 11000204 (KH=340 AL KH=525), CRA 67 A CRA 6	15 d	21/09/19	08/10/19	100%	\$25,267,222	\$25,267,222 d 48	650,754CC+3 d
650 3.5.3.5.4	CV 11000174 (KH=155 AL KH=340), CRA 68 A CRA 7	15 d	09/10/19	26/10/19	100%	\$22,945,630	\$22,945,630 d 49	651
651 3.5.3.5.5	CV 11000168 (KH=000 AL KH=155), CRA 70 A AV BOTACA	1						

[illegible]

[illegible]

[illegible]

Proyecto

CONDOMINIO DE OBRAS

16/01/2020

Tarea

<

